



Sample Building

Project #: 1111



Prepared by:

Nova Commissioning Service Ltd.

1439 Youville Dr. Unit 18A

Orleans, ON

(613) 830-6656, Fax (613) 824-1070

for

Sample Owner Name

1111 Sample Road

Ottawa, Ontario, K1K 1R1,

Tel: +1 (613) 222-2222

Fax: (613) 222-3333

Job Name:	Sample Building	Date:	23-Mar-09	Project #:	1111
Spec. Name:	Mechanical Specifications	Spec. #:	20 05 01	Nova Project #:	N1120

Commissioning Activity Matrix

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
20 05 17 pipe welding	3.3 Inspection and Tests - General Requirements: <i>Per Entire Section.</i> 3.4 Specialist Examinations and Tests: <i>Per Entire Section.</i>				
20 05 20 Seismic Restraints	3.2 Certification .1 At the completion of the installation the seismic specialist shall visit the site and review that the installation of restraint for system is in accordance with their design. The specialist shall provide written certification that the systems have been correctly restrained.				
20 07 13 Thermal Insulation for Ducting	1.6 Samples .1 Provide sample installation of round and rectangular ductwork 1.8m (6ft) sections for approval. Samples shall be reviewed by Engineer prior to start of installations.				
20 07 20 Thermal Insulation for piping	1.6 Samples .1 Provide sample installation of round and rectangular ductwork 1.8m (6ft) sections for approval. Samples shall be reviewed by Engineer prior to start of installations.				
20 07 53 Acoustic Duct Lining	1.3 Samples .1 Provide sample mockup of rectangular duct section with acoustic insulation installed. Mockup shall be reviewed prior to start of installations.				
21 13 13 Wet Pipe Sprinkler Systems	1.8 Training .1 Provide four (4) hours of training to the Owners representative on site. This is a requirement for substantial completion. 3.2 Disinfection .1 Disinfect new piping and existing piping				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	<p>where renovations are being completed.</p> <p>.2 Fill piping systems with solution containing minimum of 50 parts per million of chlorine and allow solution to stand for minimum of 24 hours.</p> <p>.3 Flush solution from systems with clean water until maximum residual chlorine content is not greater than 0.2 part per million or residual chlorine content of domestic water supply.</p> <p>.4 Obtain at least two consecutive satisfactory bacteriological samples from piping, analyzed by certified laboratory, and submit results prior to piping being placed into service.</p> <p>3.3 Field Quality Control</p> <p>.1 Site Test, Inspection:</p> <p>.1 Perform test to determine compliance with specified requirements in presence of Authority having jurisdiction.</p> <p>.2 Test, inspect, and approve piping before covering or concealing.</p> <p>.3 Preliminary Tests:</p> <p>.1 Hydrostatically test each system at for a 2 hour period with no leakage or reduction in pressure.</p> <p>.2 Flush piping with potable water in accordance with NFPA 13R.</p> <p>.3 Preliminary Tests:(Cont'd)</p> <p>(Cont'd) .3 Piping above suspended ceilings: tested, inspected, and approved before installation of ceilings.</p> <p>.4 Test alarms and other devices.</p> <p>.5 Test water flow alarms by flowing water through inspector's test connection. When tests have been completed and correction made, submit signed and dated certificate in accordance with NFPA 13R.</p> <p>.4 Formal Tests and Inspections:</p> <p>.1 Do not submit request for formal test and inspection until preliminary test and corrections are completed and approved.</p> <p>.2 Submit written request for formal inspection at least 15 days prior to</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	<p>inspection date.</p> <p>.3 Repeat required tests as directed.</p> <p>.4 Correct defects and make additional tests until systems comply with contract requirements.</p> <p>.5 Furnish appliances, equipment, instruments, connecting devices, and personnel for tests.</p> <p>.6 Authority of Jurisdiction, will witness formal tests and approve systems before they are accepted.</p>				
22 05 00 Plumbing Pumps	<p>3.2 Field Quality Control</p> <p>.1 Check power supply.</p> <p>.2 Check starter protective devices.</p> <p>.3 Start up, check for proper and safe operation.</p> <p>.4 Check settings and operation of hand-off-auto selector switch, operating, safety and limit controls,audible and visual alarms, over-temperature and other protective devices.</p> <p>.5 Adjust flow from water-cooled bearings.</p> <p>.6 Adjust impeller shaft stuffing boxes, packing glands.</p>				
22 11 18 Domestic Water Piping	<p>3.3 Pressure Tests</p> <p>.1 Conform to requirements of Section 20 05 01 -General Requirements.</p> <p>.2 Test pressure: greater of 1½ times maximum system operating pressure or 860 kPa (125 psi).</p> <p>.3 Test in accordance with Ontario Building Code.</p> <p>3.4 Disinfection</p> <p>.1 Flush out, disinfect and rinse system to requirements of authority having jurisdiction.</p> <p>.2 Upon completion, provide laboratory test reports on water quality for Consultant approval.</p> <p>.3 Provide necessary chemicals and equipment and disinfect system to requirements of the Ontario Building Code. Disinfection shall be in accordance with the procedures outlined in Appendix item A-7.6.2.2. Flushing and Disinfecting Water Services Pipes, in the 2006</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	<p>Ontario Building Code and supplemented as follows:</p> <p>.1 All lines shall be disinfected, including distribution lines within building and including lines smaller than 100mm in diameter.</p> <p>.2 Free chlorine residual at ends of lines after disinfection to be greater than 0.05mg/L.</p> <p>.3 The Contractor shall carry out three consecutive tests of water samples (24 hours apart or greater) at all remote points of system for E-coli, total coliform, and heterotrophic plate count. Results shall show zero presence, and results shall be reviewed and accepted by Consultants.</p> <p>.4 Contractor shall repeat the above disinfection procedures until satisfactory test results are received and approved.</p>				
22 11 23 Facility Natural Gas Piping	<p>3.3 Testing</p> <p>.1 Test system in accordance with CAN1-B149.1.</p> <p>3.7 Inspection</p> <p>.1 Contractor shall apply and have the Technical Standards and Safety Authority or local gas utility authority inspect gas system installation. Contractor shall pay all fees for inspections by T.S.S.A. or local utility. Contractor shall provide T.S.S.A. or local utility inspection report to Engineer and include in O & M Manual.</p>				
22 13 17 Drainage Waste and Vent Piping - Cast Iron and Copper Above Ground	<p>3.1 Installation</p> <p>.3 Test the plumbing system in accordance with the O.B.C. Part 7.</p>				
22 13 18 Drainage Waste and Vent Piping - Plastic Buried	<p>3.1 Installation</p> <p>.1 Install and test in accordance with Ontario Building Code Part 7 Plumbing and local authority having jurisdiction.</p>				
22 30 05 Domestic Water Heaters	<p>3.1 Installation</p> <p>.4 Manufacturer's factory trained, certified Engineer to start up and commission DHW heaters and provide written confirmation that the hot water system is installed properly and operating correctly.</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
22 42 01 Plumbing Specialties and Accessories	<p>3.1 Installation .3 Install and test in accordance with Ontario Building Code Part 7 Plumbing and local authority having jurisdiction.</p> <p>3.7 Commissioning .1 After start-up, test, adjust and provide operation as indicated, to suit site conditions such as: .1 Clean out strainers periodically until clear. .2 Clean out and prime all floor drain traps using trap seal primers or other means acceptable to the Plumbing Code. .3 Prove freedom of movement of cleanouts. .4 Backflow preventors and vacuum breakers: confirm operation of backflow preventors and vacuum breakers and provide test certificate from qualified testing agency. Testing agency to verify installation of correct type of backflow preventor or vacuum breaker to suit application.</p>				
23 05 93 Testing, Adjusting and Balancing for HVAC	<p>1.2 General .4 Submit 6 copies of TAB reports, each in "D" ring binders, complete with index tabs for verification and approval of Engineer.</p> <p>.15 Verification: .1 Reported measurements shall be subject to verification by Engineer. Provide instrumentation and manpower to verify results of up to 30 % of all reported measurements. Number and location of verified measurements to be at discretion of Engineer.</p>				
23 05 94 Pressure Testing of Ducted Air Systems	<p>1.2 Timing .1 Ducts to be tested before installation of insulation or any other form of concealments.</p> <p>1.4 Test Procedures .1 Maximum lengths of ducts to be tested to be consistent with capacity of test equipment. .2 Section of duct to be tested is noted in Section 23 31 14. .3 Repeat tests until specified pressures are attained. Bear costs for repairs and repetition to tests. .4 Base partial system leakage calculations on</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	<p>Reference Standard.</p> <p>.5 Seal leaks that can be heard or felt, regardless of their contribution to total leakage.</p> <p>1.6 Verification</p> <p>.1 Consultant to witness tests and to verify reported results.</p> <p>1.9 Report Forms</p> <p>.1 Submit proposed report form and test report format to Consultant for approval at least three weeks before proposed date of first series of tests. Do not start tests until approval received in writing from Consultant.</p> <p>1.10 Pressure Test Reports: Per Entire Section</p>				
23 05 95 HVAC Commissioning	Per Entire Section	Nova			
23 09 36 Energy Monitoring and Control Systems (EMCS) General Requirements	<p>1.17 Testing</p> <p>.4 Notify the Consultant in writing at least 14 working days before testing is to take place.</p> <p>.6 Perform tests in presence of Consultant.</p> <p>1.18 Commissioning: <i>Per Entire Section.</i></p> <p>1.20 Training: <i>Per Entire Section.</i></p> <p>3.5 EMCS: Start-up and Check-out: <i>Per Entire Section.</i></p> <p>3.6 Commissioning, Testing and Acceptance: <i>Per Entire Section.</i></p>				
23 21 13.01 Hydronic Systems: Copper	<p>3.4 Flushing and Cleaning: <i>Per Entire Section.</i></p> <p>3.6 Testing</p> <p>.1 Test system in accordance with Section 20 05 01 - Mechanical General Requirements:</p> <p>.1 General: maintain test pressure without loss for 4h unless otherwise specified.</p> <p>.2 Hydraulically test hydronic piping systems at 1½ times system operating pressure or minimum 860 kPa, whichever is greater.</p>				
23 21 13.02 Hydronic Systems: Steel	<p>3.4 Flushing and Cleaning: <i>Per Entire Section.</i></p> <p>3.6 Testing</p> <p>.1 Test system in accordance with Section 20 05 01 - Mechanical General Requirements:</p> <p>.1 General: maintain test pressure without loss for 4h unless otherwise specified.</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	.2 Hydraulically test hydronic piping systems at 1½ times system operating pressure or minimum 860 kPa, whichever is greater.				
23 21 24 Variable Frequency Drive	<p>3.1 Installation</p> <p>.3 Coordinate the installation, test and commissioning of drives with Division 23. Obtain written acceptance from these individuals for each drive.</p> <p>3.2 Field Quality Control</p> <p>.1 Perform tests in accordance with Division 26, Electrical General Requirements section.</p> <p>.2 Submit test record to Consultant for review and acceptance.</p> <p>.3 Submit configuration reports for all of the drives as generated card by the software application. Submit a complete OPC database printout from the Drive OPC Server.</p> <p>.4 A ½ day training shall be provided to operators. It will include alarm configurations and manual control of motor/VFD.</p>				
23 23 00 Copper Tubing & Fittings Refrigerant	<p>3.4 Pressure and Leak Testing</p> <p>.2 Leak test to CSA B52 before evacuation to 2 MPa and 1 MPa on high and low sides (Cont'd) respectively.</p> <p>.3 Test Procedure: Build pressure up to 5 psig (35 kPa) with refrigerant gas on high and low sides. Supplement with nitrogen to required test pressure. Test for leaks with electronic or halide detector. Repair leaks and repeat tests.</p> <p>3.5 Dehydration Charging and Charging: Per Entire Section.</p> <p>.2 Record and report all measurements to Consultant.</p> <p>3.7 Registration</p> <p>.1 Register refrigeration system with Technical and Inspection Standards and Safety Authority when required by CSA B52 and Technical Standard and Safety Act 2000. Apply, pay for and have T.S.S.A. inspect refrigeration system when required by CSA B52 or Technical</p>				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	Standards and Safety Act 2000.				
23 25 00 HVAC Water Treatment Systems	3.3 Cleaning of Mechanical System: .1 Provide copy of recommended cleaning Mechanical System procedures and chemicals for approval by Consultant. 3.4 Water Treatment: .3 Operating staff training. 3.6 Commissioning: <i>Per Entire Section.</i>				
23 31 14 Duct - Low Pressure - to 500 Pa (2 in)	3.5 Leakage Tests .1 In accordance with SMACNA HVAC Duct Leakage Test Manual. 3.6 Duct Cleaning .1 All ducts shall be thoroughly vacuumed.				
23 33 16 Dampers - Fire	3.1 Installation .3 After completion and prior to concealment obtain approvals of complete installation from authority having jurisdiction. .8 Do random drop test on six fire dampers to ensure proper installation. Reset damper upon completion of test.				
23 34 00 HVAC Fans	Inspection	Nova			
23 37 20 Louvres, Intakes and Vents	1.4 Test Reports .1 Submit certified data from independent laboratory substantiating acoustic and aerodynamic performance to ASTM E90.				
23 52 00 Low Pressure packaged Boiler System	2.7 Tests .1 Boiler inspection shall include hydrostatic test in the presence of an Authorized Inspector. He/she shall certify a data report which shall be delivered with the boiler as evidence of A.S.M.E. compliance. In addition to A.S.M.E. symbol, the boilers shall bear a Canadian Registration Number. .2 A factory electrical cabinet test shall be performed. An operational check shall be evidenced on adjustment of controls and check of all safety devices. 3.3 Commissioning .1 Manufacturer to: .1 Start up and commission installation. .2 Provide 8 hrs. on site to demonstrate operation and maintenance. .3 Certify installation.				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
	.2 Provide Consultant at least 24 h notice prior to inspections, tests, and demonstrations. Submit written report of inspections and test results.				
23 73 11 Packaged Air Handling Units RTU-1	Inspection	Nova			
23 81 24 Ductless Split Air Conditioning Units	Inspection	Nova			
23 82 22 Force Flows	Inspection	Nova			
23 82 36 Convectors and Finned Tube Radiation	Inspection	Nova			
26 05 00 Common Work Results Electrical	1.8 SYSTEM STARTUP .1 Instruct Engineer and operating personnel in operation, care and maintenance of systems, system equipment and components. . 2 Arrange and pay for services of manufacturer's factory service engineer to supervise start-up of installation, check, adjust, balance and calibrate components and instruct operating personnel. 1.9 OPERATING INSTRUCTIONS .1 Provide for each system and principal item of equipment as specified in technical sections for use by operation and maintenance personnel. 3.6 FIELD QUALITY CONTROL .1 Load Balance: . 3 Provide upon completion of work, load balance report as directed in PART 1 – SUBMITTALS... . 2 Conduct following tests: All per spec including: . 6 Insulation resistance testing: .1 Megger circuits, feeders and equipment up to 350 V with a 500 V instrument. . 2 Megger 350-600 V circuits, feeders and equipment with a 1000 V instrument. . 3 Check resistance to ground before energizing. .3 Carry out tests in presence of Engineer.				
26 05 28 Grounding - Secondary	3.3 FIELD QUALITY CONTROL .1 Perform tests in accordance with Section 26 05 00 - Common Work Results - Electrical. .2 Perform ground continuity and resistance tests using method appropriate to site conditions and to approval of Engineer and local authority having jurisdiction over installation. . 3 Perform tests before energizing electrical system.				

Spec	Description	Action By	Date Scheduled	Done (Y/N)	Comments
26 12 13 Liquid Filled, Medium Voltage Transformers	1.3 Source Quality .1 Control Submit type production test certificates to Engineer. 3.2 Field Quality Control .1 Perform tests in accordance with Section 26 05 00 - Common Work Results - Electrical. .2 Carry out following insulation tests using megger with 20,000megohm scale and resulting insulation resistance corrected to base of 20°C. . 1 High voltage to ground with secondary grounded for duration of test. . 2 Low voltage to ground with primary grounded for duration of test. . 3 High to low voltage. .11 Carry out visual mechanical and electrical tests in accordance with Section 01 91 00 Commissioning. .12 Operate 2500 / 3333 kVA transformers without load for period of 3 days prior to connecting the secondary load.				
26 29 03 Control Devices	1.5 QUALITY ASSURANCE . 1 Submit to Engineer one copy of test results. 2.2 FIELD QUALITY CONTROL .1 Perform tests in accordance with Section 26 05 01 - Common Work Results - Electrical. . 4 Check out complete system for op sequencing.				
28 31 03 Multiplex Fire Alarm and voice Communication Systems	1.3 Quality Assurance .1 Inspection tests to conform to: CAN/ULC-S536. .2 Submit inspection report to Engineer. 3.2 Field Quality Control . 1 Perform tests in accordance with Section 26 05 00 - Common Work Results – Electrical and to CAN/ULC-S537. . 2 Fire alarm system: .1 Test such device and alarm circuit to ensure manual stations, thermal and smoke detectors transmit alarm to control panel. . 2 Simulate grounds and breaks on alarm and signaling circuits to ensure proper operation of system.				

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Pipe welding	Spec. #:	20 05 17	Nova Project #:	N1120

Insert pipe welding reports here.

3.3 Inspection and Tests - General Requirements

.2 Formulate "Inspection and Test Plan" in co-operation with Engineer.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Seismic Restraints	Spec. #:	20 05 20	Nova Project #:	N1120

Insert Seismic Restraints reports here.

3.2 Certification

- .1 At the completion of the installation the seismic specialist shall visit the site and review that the installation of restraint for system is in accordance with their design. The specialist shall provide written certification that the systems have been correctly restrained.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Thermal Insulation for Ducting	Spec. #:	20 07 13	Nova Project #:	N1120

Insert Thermal Insulation for Ducting reports here.

1.6 Samples

.1 Provide sample installation of round and rectangular ductwork 1.8m (6ft) sections for approval. Samples shall be reviewed by Engineer prior to start of installations.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Thermal Insulation for Ducting	Spec. #:	20 07 13	Nova Project #:	N1120

Insert Thermal Insulation for Ducting reports here.

1.6 Samples

.1 Provide sample installation of round and rectangular ductwork 1.8m (6ft) sections for approval. Samples shall be reviewed by Engineer prior to start of installations.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Acoustic Duct Lining	Spec. #:	20 07 53	Nova Project #:	N1120

Insert Thermal Insulation for Ducting reports here.

1.3 Samples

.1 Provide sample mockup of rectangular duct section with acoustic insulation installed.
 Mockup shall be reviewed prior to start of installations.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Wet Pipe Sprinkler Systems	Spec. #:	21 13 13	Nova Project #:	N1120

Insert Wet Pipe Sprinkler Systems Disinfection reports here.

3.2 Disinfection

- .1 Disinfect new piping and existing piping where renovations are being completed.
- .2 Fill piping systems with solution containing minimum of 50 parts per million of chlorine and allow solution to stand for minimum of 24 hours.
- .3 Flush solution from systems with clean water until maximum residual chlorine content is not greater than 0.2 part per million or residual chlorine content of domestic water supply.
- .4 Obtain at least two consecutive satisfactory bacteriological samples from piping, analyzed by certified laboratory, and submit results prior to piping being placed into service.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Wet Pipe Sprinkler Systems	Spec. #:	21 13 13	Nova Project #:	N1120

Insert Wet Pipe Sprinkler Systems Flushing and Alarms reports here.

3.3 Field Quality Control

- .1 Site Test, Inspection:
- .2 Flush piping with potable water in accordance with NFPA 13R.
- .3 Piping above suspended ceilings: tested, inspected, and approved before installation of ceilings.
- .4 Test alarms and other devices.
- .5 Test water flow alarms by flowing water through inspector's test connection. When tests have been completed and correction made, submit signed and dated certificate in accordance with NFPA 13R.
- .4 Formal Tests and Inspections:
 - .1 Do not submit request for formal test and inspection until preliminary test and corrections are completed and approved.
 - .2 Submit written request for formal inspection at least 15 days prior to inspection date.
 - .3 Repeat required tests as directed.
 - .4 Correct defects and make additional tests until systems comply with contract requirements.
 - .5 Furnish appliances, equipment, instruments, connecting devices, and personnel for tests.
 - .6 Authority of Jurisdiction, will witness formal tests and approve systems before they are accepted.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Wet Pipe Sprinkler Systems	Spec. #:	21 13 13	Nova Project #:	N1120

Date of test:	
Project:	
Location of test:	
System Tested:	
Duration:	
Pressure:	
Witnessed by:	
Date:	
Title:	
Signature:	
Comments:	



Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Wet Pipe Sprinkler Systems	Spec. #:	21 13 13	Nova Project #:	N1120

Customer Training Attendance

Date: _____

Training on: Wet Pipe Sprinkler Systems

Demonstrated By: _____ Firm: _____

In accordance with specifications (section(s) and brief description).

Provide four (4) hours of training to the Owners representative on site.

ATTENDEES

Name	Signature	Representing

Comments:

Job Name:		Sample Building			Date:	1-Apr-09	Project #:	1111
Spec. Name:		Plumbing Pumps			Spec. #:	22 05 00	Nova Project #:	N1120
#	Tag	Location	Service	Type	Commissioned per checklist below (Y/N)		Notes	
1	RCP-1	Mech. Room	Domestic Water					
2	CP-1	Mech. Room	Boiler Pump					
3	CP-2	Mech. Room	Boiler Pump					
4	HP-1A	Mech. Room	HW Sec. Water					
5	HP-1B	Mech. Room	HW Sec. Water					
6								
7								
8								
9								
10								

Requested documentation submitted	Rec'd	Comments
Manufacturer's cut sheets	<input type="checkbox"/>	
Performance data (pump curves, coil data, etc.)	<input type="checkbox"/>	
Installation and startup manual and plan	<input type="checkbox"/>	
O&M manuals	<input type="checkbox"/>	
Factory test results	<input type="checkbox"/>	
Sequences and control strategies	<input type="checkbox"/>	
Warranty Certificate	<input type="checkbox"/>	
Pump alignment report	<input type="checkbox"/>	
Vibration testing report	<input type="checkbox"/>	
Comments:		

Installation Checks			
Check if Acceptable; Provide comment if unacceptable	NA	Comment	
General			
Installation is per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>	
Manufacturers recommended spare parts are provided	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent label affixed	<input type="checkbox"/>	<input type="checkbox"/>	
Pump lubricated	<input type="checkbox"/>	<input type="checkbox"/>	
Pump drive properly aligned	<input type="checkbox"/>	<input type="checkbox"/>	
Pump turns freely	<input type="checkbox"/>	<input type="checkbox"/>	
Drive guard or shield is properly installed	<input type="checkbox"/>	<input type="checkbox"/>	
Pumps in place and properly anchored	<input type="checkbox"/>	<input type="checkbox"/>	
Pipes are supported independently of the pump	<input type="checkbox"/>	<input type="checkbox"/>	
Vibration isolation devices installed and functional	<input type="checkbox"/>	<input type="checkbox"/>	
Seismic anchoring installed and functional where applicable	<input type="checkbox"/>	<input type="checkbox"/>	
Isolation valves and piping specialties installed	<input type="checkbox"/>	<input type="checkbox"/>	
No leaks apparent	<input type="checkbox"/>	<input type="checkbox"/>	
Pump detail checked against the drawings and all devices, gages and appurtenances are in place	<input type="checkbox"/>	<input type="checkbox"/>	
Insulation installed per requirements; pumps for cold water insulated to avoid condensation yet allow for service	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical and Controls			
Power disconnect is located within site of the unit it controls and labeled	<input type="checkbox"/>	<input type="checkbox"/>	
All electric connections tight	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Safeties installed and operational	<input type="checkbox"/>	<input type="checkbox"/>	
Starter overload breakers installed and correct size	<input type="checkbox"/>	<input type="checkbox"/>	
All control devices and wiring complete	<input type="checkbox"/>	<input type="checkbox"/>	
Control system interlocks connected and functional	<input type="checkbox"/>	<input type="checkbox"/>	
Operation of HOA switch checked in all positions	<input type="checkbox"/>	<input type="checkbox"/>	
Proper safeties in control when HOA switch in hand position	<input type="checkbox"/>	<input type="checkbox"/>	
Installation per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>	
Rotates in the correct direction (for VFD, check Inverter and Bypass modes)	<input type="checkbox"/>	<input type="checkbox"/>	
VFD			
Installation per manufacturer's requirements and start up instructions completed	<input type="checkbox"/>	<input type="checkbox"/>	

Installation Checks			
Check if Acceptable; Provide comment if unacceptable		NA	Comment
Drive location not subject to excessive moisture or dirt	<input type="checkbox"/>	<input type="checkbox"/>	
Drive location not subject to excessive temperatures	<input type="checkbox"/>	<input type="checkbox"/>	
Appropriate Volts vs. Hz curve is being used	<input type="checkbox"/>	<input type="checkbox"/>	
Drive size matches motor size	<input type="checkbox"/>	<input type="checkbox"/>	
Drive mounted on house keeping pad (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	
Cooling air flow path clean and unobstructed	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent label affixed and UL stamp approved	<input type="checkbox"/>	<input type="checkbox"/>	
VFD interlocked to control system	<input type="checkbox"/>	<input type="checkbox"/>	
Unit is programmed with full written programming record on site	<input type="checkbox"/>	<input type="checkbox"/>	
Minimum and maximum speed set	<input type="checkbox"/>	<input type="checkbox"/>	
Accel time set to _____ and Decel time set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Operation checked in HAND, OFF, and AUTO. As applicable operation also checked in BYPASS	<input type="checkbox"/>	<input type="checkbox"/>	
Where applicable, ensure safeties are active in all modes	<input type="checkbox"/>	<input type="checkbox"/>	
Coordinated with BAS for all interface ranges and signal isolation	<input type="checkbox"/>	<input type="checkbox"/>	
Restart on Power Failure parameter set to auto	<input type="checkbox"/>	<input type="checkbox"/>	
VFD powered (wired to controlled equipment)	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Drive min and max speed set to _____ Hz min and 60 Hz max	<input type="checkbox"/>	<input type="checkbox"/>	
Security settings set per Owner direction and Password documented for Owner	<input type="checkbox"/>	<input type="checkbox"/>	
Drive response to loss of signal set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Output pulse resolution set to _____ MHz. (This is coordinated with the application to minimize audible noise and coordinated with driven bearing allowances.)	<input type="checkbox"/>	<input type="checkbox"/>	
Checked the input voltage with drive disconnected	<input type="checkbox"/>	<input type="checkbox"/>	
Input of motor FLA represents 100% to 105% of motor FLA rating	<input type="checkbox"/>	<input type="checkbox"/>	
Upper frequency limit set at 100%, unless explained otherwise	<input type="checkbox"/>	<input type="checkbox"/>	
Sensors and Gages			
Temperature, pressure and flow gages and sensors installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping gages, BAS and associated panel temperature and pressure readouts match	<input type="checkbox"/>	<input type="checkbox"/>	
TAB			
Installation of system and balancing devices allowed balancing to be completed following specified NEBB or AABC procedures and contract documents	<input type="checkbox"/>	<input type="checkbox"/>	

Summary of issues:

System	Description

Recommendations:


System	Description

Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Domestic Water Piping	Spec. #:	22 11 18	Nova Project #:	N1120

Date of test:	
Project:	
Location of test:	
System Tested:	
Duration:	
Pressure:	
Witnessed by:	
Date:	
Title:	
Signature:	
Comments:	




Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Domestic Water Piping	Spec. #:	22 11 18	Nova Project #:	N1120

Insert Domestic Water Piping Disinfection reports here.

3.4 Disinfection

- .1 Flush out, disinfect and rinse system to requirements of authority having jurisdiction.
- .2 Upon completion, provide laboratory test reports on water quality for Consultant approval.
- .3 Provide necessary chemicals and equipment and disinfect system to requirements of the Ontario Building Code. Disinfection shall be in accordance with the procedures outlined in Appendix item A-7.6.2.2. Flushing and Disinfecting Water Services Pipes, in the 2006 Ontario Building Code and supplemented as follows:
 - .1 All lines shall be disinfected, including distribution lines within building and including lines smaller than 100mm in diameter.
 - .2 Free chlorine residual at ends of lines after disinfection to be greater than 0.05mg/L.
 - .3 The Contractor shall carry out three consecutive tests of water samples (24 hours apart or greater) at all remote points of system for E-coli, total coliform, and heterotrophic plate count. Results shall show zero presence, and results shall be reviewed and accepted by Consultants.
 - .4 Contractor shall repeat the above disinfection procedures until satisfactory test results are received and approved.



Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Facility Natural Gas Piping	Spec. #:	22 11 23	Nova Project #:	N1120

Insert Natural Gas Piping reports here.

3.3 Testing

.1 Test system in accordance with CAN1-B149.1.

3.7 Inspection


.1 Contractor shall apply and have the Technical Standards and Safety Authority or local gas utility authority inspect gas system installation. Contractor shall pay all fees for inspections by T.S.S.A. or local utility. Contractor shall provide T.S.S.A. or local utility inspection report to Engineer and include in O & M Manual.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Drainage Waste and Vent Piping - Plastic Buried	Spec. #:	22 13 18	Nova Project #:	N1120

Insert Drainage Waste and Vent Piping - Plastic Buried reports here.

3.1 Installation

.1 Install and test in accordance with Ontario Building Code Part 7 Plumbing and local authority having jurisdiction.



Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Domestic Water Heaters	Spec. #:	22 30 05	Nova Project #:	N1120

Insert Domestic Water Heaters start-up report here.

3.1 Installation

.4 Manufacturer's factory trained, certified Engineer to start up and commission DHW heaters and provide written confirmation that the hot water system is installed properly and operating correctly.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Plumbing Specialties and Accessories	Spec. #:	22 42 01	Nova Project #:	N1120

Insert Plumbing Specialties and Accessories report here.

3.1 Installation

.3 Install and test in accordance with Ontario Building Code Part 7 Plumbing and local authority having jurisdiction.

3.7 Commissioning

.1 After start-up, test, adjust and provide operation as indicated, to suit site conditions such as:

.1 Clean out strainers periodically until clear.

.2 Clean out and prime all floor drain traps using trap seal primers or other means acceptable to the Plumbing Code.

.3 Prove freedom of movement of cleanouts.

.4 Backflow preventors and vacuum breakers: confirm operation of backflow preventors and vacuum breakers and provide test certificate

from qualified testing agency. Testing agency to verify installation of correct type of backflow preventor or vacuum breaker to suit application.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Testing, Adjusting and Balancing for HVAC	Spec. #:	23 05 93	Nova Project #:	N1120

Insert Testing, Adjusting and Balancing for HVAC report here.

1.2 General

.4 Submit 6 copies of TAB reports, each in "D" ring binders, complete with index tabs for verification and approval of Engineer.

.15 Verification:

.1 Reported measurements shall be subject to verification by Engineer. Provide instrumentation and manpower to verify results of up to 30 % of all reported measurements.

Number and location of verified measurements to be at discretion of Engineer.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Pressure Testing of Ducted Air Systems	Spec. #:	23 05 94	Nova Project #:	N1120

Insert Pressure Testing of Ducted Air Systems report here.

1.2 Timing

.1 Ducts to be tested before installation of insulation or any other form of concealments.

1.4 Test Procedures

.1 Maximum lengths of ducts to be tested to be consistent with capacity of test equipment.

.2 Section of duct to be tested is noted in Section 23 31 14.

.3 Repeat tests until specified pressures are attained. Bear costs for repairs and repetition to tests.

.4 Base partial system leakage calculations on

Reference Standard.

.5 Seal leaks that can be heard or felt, regardless of their contribution to total leakage.

1.6 Verification

.1 Consultant to witness tests and to verify reported results.


1.9 Report Forms

.1 Submit proposed report form and test report format to Consultant for approval at least three weeks before proposed date of first series of tests. Do not start tests until approval received in writing from Consultant.

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Energy Monitoring and Control Systems (EMCS)	Spec. #:	23 09 36	Nova Project #:	N1120

Air Handling Unit #1 Controls Checklist

I/O Type	Point Name	Point Description	Operation Verified	Point on OWS	Notes
AI	AHU1_SAT	AHU-1 Supply Air Temperature			
AI	AHU1_MAT	AHU-1 Mixed Air Temperature			
AI	AHU1_RAT	AHU-1 Return Air Temperature			
AI	AHU1_SF_STAT	AHU-1 Supply Fan Status			
AI	AHU1_RF_STAT	AHU-1 Return Fan Status			
DI	AHU1_FIL_STAT	AHU-1 Filter Status			
DO	AHU1_SS	AHU-1 Start Stop			
AO	AHU1_DMP	AHU-1 Dampers			
AO	AHU1_CC_V	AHU-1 Cooling Coil Valve			
AO	AHU1_HC_V	AHU-1 Heating Coil Valve			
AO	AHU1_M_DMP	AHU-1 Mixing Damper			



Sequence of Operations Verification

Sequence of Operation	(Y/N)	Comments
AHU1 SEQUENCE OF OPERATION THE AHU CONTROLS SEQUENCE SHALL BE STARTED BY AN OCCUPANCY TIME SCHEDULE AT THE EMCS OR A LOCAL OVERRIDE PUSH BUTTON IN THE GYM OFFICE.		
UNOCCUPIED MODE – SUMMER THE AHU SYSTEM IS IN THE UNOCCUPIED MODE WHEN THE OCCUPANCY SCHEDULE IF “OFF” AND THE OVERRIDE PUSH BUTTONS ARE “OFF”.		
DURING THE UNOCCUPIED SUMMER MODE SF-AHU1 AND RF-AHU1 SHALL BE NIGHT CYCLED WHEN GYM 1, 2 SPACE TEMPERATURE HAS RISEN ABOVE 27 DEGC(80°F) DURING THE SUMMER. FANS EF-5, TF-1 AND TF-2 SHALL BE.....		

Summary of issues:

System	Description

Recommendations:

System	Description


Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Energy Monitoring and Control Systems (EMCS)	Spec. #:	23 09 36	Nova Project #:	N1120

Domestic Hot Water Controls Checklist

I/O Type	Point Name	Point Description	Operation Verified	Point on OWS	Notes
AI	DHW RECIRC TEMP				
AI	DWH TEMP				
AI	DWH TEMP				



- NOTES:**
1. INSTALL BUILDING DOMESTIC HOT WATER TEMPERING VALVE IN MECHANICAL ROOM. SET TEMPERATURE: 43°C.
 2. CONTRACTOR IS TO PROVIDE 100mm HIGH HOUSEKEEPING PAD FOR ALL HOT WATER TANK AND BOILERS. PADS ARE TO EXTEND 100mm PAST THE EDGES OF THE EQUIPMENT AND BE SEISMICALLY RATED.
 3. PROVIDE TANK DRAINAGE AS PER OBC AND MANUFACTURER'S RECOMMENDATIONS.

Sequence of Operations Verification

Sequence of Operation	(Y/N)	Comments
Comments:		

Summary of issues:

System	Description

Recommendations:

System	Description


Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Energy Monitoring and Control Systems (EMCS) Gener	Spec. #:	23 09 36	Nova Project #:	N1120

Hot Water Controls Checklist

I/O Type	Point Name	Point Description	Operation Verified	Point on OWS	Notes
AI	PRIM_HWS_TEMP	Primary Hot Water Supply Temperature			
AI	PRIM_HWR_TEMP	Primary Hot Water Return Temperature			
AI	SEC_HWS_TEMP	SECary Hot Water Supply Temperature			
AI	SEC_HWR_TEMP	SECary Hot Water Return Temperature			
DI	B1-REC_P_STAT	Boiler B-1 Recerc-Pump Status			
DI	B2_REC_P_STAT	Boiler B-2 Recerc-Pump Status			
AI	B1_SWT	Boiler B-1 Supply Water Temperature			
AI	B1_RWT	Boiler B-1 Return Water Temperature			
DO	B1_SS	Boiler B-1 Start Stop			
DO	B2_SS	Boiler B-2 Start Stop			
DO	HP5_SS	Heating Pump HP-5 Start Stop			
DO	HP5A_SS	Heating Pump HP-5A Start Stop			
AO	B1_TEMP_RESET	Boiler B-1 Temperature Reset			
AO	B2_TEMP_RESET	Boiler B-2 Temperature Reset			
AI	AHU_GLS_TEMP	Glycol AHU Supply Temperature			



Sequence of Operations Verification

Sequence of Operation	(Y/N)	Comments
THE BOILER, BOILER PUMP AND 100% RETURN VALVE PROTECTION PACKAGE CONTROLS SHALL BE PROVIDED BY THE BOILER MANUFACTURER AND SHALL BE EQUIPPED WITH INPUT AND OUTPUT TERMINALS FOR CONNECTION BY THE CONTROLS CONTRACTOR.		
.1 THE INPUT AND OUTPUT TERMINALS AVAILABLE FOR EACH BOILER SHALL BE AS FOLLOWS: BOILER ENABLE/DISABLE, 0-10V BOILER OUTPUT CONTROL, AND...		
Comments:		

Summary of issues:



System	Description

Recommendations:

System	Description

Witnessed by:	Name	Company	Date

Job Name:		Sample Building				Date:		23-Mar-09		Project #:		1111
Spec. Name:		Mechanical Specifications				Spec. #:		DWG-M-4		Nova Project #:		N1120
#	Type	Tag	Room #	Design (LPS)	Actual (LPS)	Room Temp		Cooling	Heating	CO2	Motion	Notes
						Reading	Actual					
1	Fan Coil	FC-B1	0024C North	120						n/a	n/a	
2	Fan Coil	FC-B2	0024 North	120						n/a	n/a	
3	Fan Coil	FC-B3	0024 South	240						n/a	n/a	
4	Fan Coil	FC-B4	0024C South	240						n/a	n/a	
5	VAV	VAV B1		150						n/a	n/a	
6	VAV	VAV B2		265						n/a	n/a	



Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Energy Monitoring and Control Systems (EMCS)	Spec. #:	23 09 36	Nova Project #:	N1120

Customer Training Attendance

Date: _____

Training on: EMCS

Demonstrated By: _____ Firm: _____

In accordance with specifications (section(s) and brief description).

Per 1.20 – Phase 1

ATTENDEES

Name	Signature	Representing

Comments:

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Energy Monitoring and Control Systems (EMCS)	Spec. #:	23 09 36	Nova Project #:	N1120

Customer Training Attendance

Date: _____

Training on: EMCS

Demonstrated By: _____ Firm: _____

In accordance with specifications (section(s) and brief description).

Per 1.20 – Phase 2

ATTENDEES

Name	Signature	Representing

Comments:

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Variable Frequency Drive	Spec. #:	23 21 24	Nova Project #:	N1120

Insert Variable Frequency Drive report here.

3.1 Installation

.3 Coordinate the installation, test and commissioning of drives with Division 23.
Obtain written acceptance from these individuals for each drive.

3.2 Field Quality Control

.1 Perform tests in accordance with Division 26, Electrical General Requirements section.
.2 Submit test record to Consultant for review and acceptance.
.3 Submit configuration reports for all of the drives as generated card by the software application. Submit a complete OPC database printout from the Drive OPC Server.

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Variable Frequency Drive	Spec. #:	23 21 24	Nova Project #:	N1120

Customer Training Attendance

Date: _____

Training on: Variable Frequency Drives

Demonstrated By: _____ Firm: _____

In accordance with specifications (section(s) and brief description).

A ½ day training shall be provided to operators. It will include alarm configurations and manual control of motor/VFD.

ATTENDEES

Name	Signature	Representing

Comments:

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Copper Tubing & Fittings Refrigerant	Spec. #:	23 23 00	Nova Project #:	N1120

Insert Copper Tubing & Fittings Refrigerant reports here.

3.4 Pressure and Leak Testing

.2 Leak test to CSA B52 before evacuation to 2 MPa and 1 MPa on high and low sides respectively.

.3 Test Procedure: Build pressure up to 5 psig (35 kPa) with refrigerant gas on high and low sides. Supplement with nitrogen to required test pressure. Test for leaks with electronic or halide detector. Repair leaks and repeat tests.

3.5 Dehydration Charging and Charging:

Per Entire Section.

.2 Record and report all measurements to Consultant.

3.7 Registration

.1 Register refrigeration system with Technical and Inspection Standards and Safety Authority when required by CSA B52 and Technical Standard and Safety Act 2000. Apply, pay for and have T.S.S.A. inspect refrigeration system when required by CSA B52 or Technical Standards and Safety Act 2000.

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	HVAC Water Treatment Systems	Spec. #:	23 25 00	Nova Project #:	N1120

Insert HVAC Water Treatment Systems reports here.

3.3 Cleaning of Mechanical System:


.1 Provide copy of recommended cleaning Mechanical System procedures and chemicals for approval by Consultant.

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Duct - Low Pressure - to 500 Pa (2 in)	Spec. #:	23 31 14	Nova Project #:	N1120

Date of test:	
Project:	
Location of test:	
System Tested:	
Duration:	
Pressure:	
Witnessed by:	
Date:	
Title:	
Signature:	
Comments:	

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Dampers - Fire	Spec. #:	23 33 16	Nova Project #:	N1120

Floor	Room #	To Room #	Location Name	Side	System	Access	Comments
1st	168	---	Office	North	Supply	Acceptable	Screwed type access door
1st	122	---	Office	North	Return	Acceptable	
1st	148	---	Office	South	Return	Acceptable	



Claude Goulet
Nova Commissioning Manager

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	HVAC Fans	Spec. #:	23 34 00	Nova Project #:	N1120

Exhaust Fan #1 Checklist

Associated Checklists					
AHU	<input type="checkbox"/>	Ductwork	<input type="checkbox"/>	BAS	<input type="checkbox"/>
Other	<input type="checkbox"/>	Other	<input type="checkbox"/>	Other	<input type="checkbox"/>
Comments:					

Requested documentation submitted	Rec'd	Comments
Manufacturer's cut sheets	<input type="checkbox"/>	
Performance data (pump curves, coil data, etc.)	<input type="checkbox"/>	
Installation and startup manual and plan	<input type="checkbox"/>	
O&M manuals	<input type="checkbox"/>	
Factory test results	<input type="checkbox"/>	
Sequences and control strategies	<input type="checkbox"/>	
Warranty Certificate	<input type="checkbox"/>	
Comments:		

Installation Checks			
Check if acceptable, provide comment if unacceptable	NA	Comment	
General			
Cabinet and general installation	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent labels affixed	<input type="checkbox"/>	<input type="checkbox"/>	
Casing condition good: no dents, leaks, door gaskets installed	<input type="checkbox"/>	<input type="checkbox"/>	
Access doors close tightly – no leaks	<input type="checkbox"/>	<input type="checkbox"/>	
Mountings checked and shipping bolts removed	<input type="checkbox"/>	<input type="checkbox"/>	
Connection between duct and unit tight and in good condition	<input type="checkbox"/>	<input type="checkbox"/>	
Vibration isolation equipment installed & released from shipping locks	<input type="checkbox"/>	<input type="checkbox"/>	
Maintenance access acceptable	<input type="checkbox"/>	<input type="checkbox"/>	
Sound attenuation installed	<input type="checkbox"/>	<input type="checkbox"/>	
Thermal insulation properly installed and according to specification	<input type="checkbox"/>	<input type="checkbox"/>	
Instrumentation installed according to specification (thermometers, pressure gages, flow meters, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	
Clean up of equipment completed per contract documents	<input type="checkbox"/>	<input type="checkbox"/>	
Filters installed and replacement type and efficiency permanently affixed to housing--construction filters removed	<input type="checkbox"/>	<input type="checkbox"/>	

Installation Checks			
Check if acceptable, provide comment if unacceptable	NA	Comment	
Fans and Dampers			
Exhaust fan and motor aligned	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fan belt tension & condition good	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fan protective shrouds for belts in place and secure	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fan area clean	<input type="checkbox"/>	<input type="checkbox"/>	
Exhaust fan and motor lube lines installed and lubed	<input type="checkbox"/>	<input type="checkbox"/>	
Filters clean and tight fitting	<input type="checkbox"/>	<input type="checkbox"/>	
Filter pressure differential measuring device installed and functional (magnahelic, inclined manometer, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	
Smoke and fire dampers installed properly per contract docs (proper location, access doors, appropriate ratings verified)	<input type="checkbox"/>	<input type="checkbox"/>	
All dampers close tightly	<input type="checkbox"/>	<input type="checkbox"/>	
All damper actuators installed	<input type="checkbox"/>	<input type="checkbox"/>	
Ducts			
Sound attenuators installed	<input type="checkbox"/>	<input type="checkbox"/>	
Duct joint sealant properly installed	<input type="checkbox"/>	<input type="checkbox"/>	
No apparent severe duct restrictions	<input type="checkbox"/>	<input type="checkbox"/>	
Turning vanes in square elbows as per drawings	<input type="checkbox"/>	<input type="checkbox"/>	
Pressure leakage tests completed	<input type="checkbox"/>	<input type="checkbox"/>	
Branch duct control dampers operable	<input type="checkbox"/>	<input type="checkbox"/>	
Ducts cleaned as per specifications	<input type="checkbox"/>	<input type="checkbox"/>	
Balancing dampers installed as per drawings and TAB's site visit	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical and Controls			
Power disconnects located within site of the unit it controls and labeled	<input type="checkbox"/>	<input type="checkbox"/>	
All electric connections tight	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Safeties installed and operational	<input type="checkbox"/>	<input type="checkbox"/>	
Starter overload breakers installed and correct size	<input type="checkbox"/>	<input type="checkbox"/>	
All control devices and wiring complete	<input type="checkbox"/>	<input type="checkbox"/>	
Control system interlocks connected and functional	<input type="checkbox"/>	<input type="checkbox"/>	
Smoke detectors in place	<input type="checkbox"/>	<input type="checkbox"/>	
VFD			
Installation per manufacturer's requirements and start up instructions completed	<input type="checkbox"/>	<input type="checkbox"/>	
Drive location not subject to excessive moisture or dirt	<input type="checkbox"/>	<input type="checkbox"/>	
Drive location not subject to excessive temperatures	<input type="checkbox"/>	<input type="checkbox"/>	
Appropriate Volts vs. Hz curve is being used	<input type="checkbox"/>	<input type="checkbox"/>	
Drive size matches motor size	<input type="checkbox"/>	<input type="checkbox"/>	
Drive mounted on house keeping pad (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	
Cooling air flow path clean and unobstructed	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent label affixed and UL stamp approved	<input type="checkbox"/>	<input type="checkbox"/>	
VFD interlocked to control system	<input type="checkbox"/>	<input type="checkbox"/>	
Unit is programmed with full written programming record on site	<input type="checkbox"/>	<input type="checkbox"/>	
Accel time set to _____ and Decel time set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Operation checked in HAND, OFF, and AUTO. As applicable operation also checked in BYPASS	<input type="checkbox"/>	<input type="checkbox"/>	

Installation Checks			
Check if acceptable, provide comment if unacceptable		NA	Comment
Where applicable, ensure safeties are active in all modes	<input type="checkbox"/>	<input type="checkbox"/>	
Coordinated with BAS for all interface ranges and signal isolation	<input type="checkbox"/>	<input type="checkbox"/>	
Restart on Power Failure parameter set to auto	<input type="checkbox"/>	<input type="checkbox"/>	
VFD powered (wired to controlled equipment)	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Drive min and max speed set to _____ Hz min and 60 Hz max	<input type="checkbox"/>	<input type="checkbox"/>	
Security settings set per Owner direction and Password documented for Owner	<input type="checkbox"/>	<input type="checkbox"/>	
Drive response to loss of signal set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Output pulse resolution set to _____ MHz. (This is coordinated with the application to minimize audible noise and coordinated with driven bearing allowances.)	<input type="checkbox"/>	<input type="checkbox"/>	
Checked the input voltage with drive disconnected	<input type="checkbox"/>	<input type="checkbox"/>	
Input of motor FLA represents 100% to 105% of motor FLA rating	<input type="checkbox"/>	<input type="checkbox"/>	
Upper frequency limit set at 100%, unless explained otherwise	<input type="checkbox"/>	<input type="checkbox"/>	
Sensors and Gages			
Temperature, pressure and flow gages and sensors installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping gages, BAS and associated panel temperature and pressure readouts match.	<input type="checkbox"/>	<input type="checkbox"/>	
TAB			
Installation of system and balancing devices allowed balancing to be completed following specified NEBB or AABC procedures and contract documents	<input type="checkbox"/>	<input type="checkbox"/>	

Operational Checks			
Check if acceptable, provide comment if unacceptable		NA	Comments
Fan rotation correct (If VFD, check rotation in bypass and VFD Inverter mode)	<input type="checkbox"/>	<input type="checkbox"/>	
Fan has no unusual noise or vibration	<input type="checkbox"/>	<input type="checkbox"/>	
All dampers (OSA, RA, EA, etc.) stroke fully without binding and spans calibrated and BAS reading site verified	<input type="checkbox"/>	<input type="checkbox"/>	
Specified point-to-point checks have been completed and documentation record submitted for this system	<input type="checkbox"/>	<input type="checkbox"/>	

Summary of issues:

System	Description

Recommendations:

System	Description

Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	Louvres, Intakes and Vents	Spec. #:	23 37 20	Nova Project #:	N1120

Insert Louvres, Intakes and Vents reports here.

1.4 Test Reports

.1 Submit certified data from independent laboratory substantiating acoustic and aerodynamic performance to ASTM E90.

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Low Pressure packaged Boiler System	Spec. #:	23 52 00	Nova Project #:	N1120

Boiler1 Checklist

Associated Checklists					
Heating Hot Water Pump	<input type="checkbox"/>	Heating Hot Water Piping	<input type="checkbox"/>	BAS	<input type="checkbox"/>
Other	<input type="checkbox"/>	Other	<input type="checkbox"/>	Other	<input type="checkbox"/>
Comments:					

Requested documentation submitted	Rec'd	Comments
Manufacturer's cut sheets	<input type="checkbox"/>	
Performance data (pump curves, coil data, etc.)	<input type="checkbox"/>	
Installation and startup manual and plan	<input type="checkbox"/>	
O&M manuals	<input type="checkbox"/>	
Factory test results	<input type="checkbox"/>	
Sequences and control strategies	<input type="checkbox"/>	
Warranty Certificate	<input type="checkbox"/>	
Comments:		

Installation Checks		
Check if acceptable, provide comment if unacceptable	NA	Comment
General		
General appearance good, no apparent damage	<input type="checkbox"/>	<input type="checkbox"/>
Installation is per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Seismic restraints in place	<input type="checkbox"/>	<input type="checkbox"/>
Pipe fittings and accessories complete	<input type="checkbox"/>	<input type="checkbox"/>
Hydronic system flushing complete and strainers cleaned	<input type="checkbox"/>	<input type="checkbox"/>
Test plugs (P/T) installed near all control sensors and as per spec	<input type="checkbox"/>	<input type="checkbox"/>
Flow switch installed as required	<input type="checkbox"/>	<input type="checkbox"/>
Equipment labels affixed	<input type="checkbox"/>	<input type="checkbox"/>
Tube pull and access door space adequate and to code	<input type="checkbox"/>	<input type="checkbox"/>
Combustion air supply installed	<input type="checkbox"/>	<input type="checkbox"/>
No leaking apparent	<input type="checkbox"/>	<input type="checkbox"/>

Installation Checks		
Check if acceptable, provide comment if unacceptable	NA	Comment
Draft Fan (if applicable)		
Fan is installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Casing in good condition; no dents	<input type="checkbox"/>	<input type="checkbox"/>
Mountings checked and shipping bolts removed	<input type="checkbox"/>	<input type="checkbox"/>
Vibration isolators installed	<input type="checkbox"/>	<input type="checkbox"/>
Plenums free of debris	<input type="checkbox"/>	<input type="checkbox"/>
Fan rotates freely and in correct direction	<input type="checkbox"/>	<input type="checkbox"/>
Bearings lubricated	<input type="checkbox"/>	<input type="checkbox"/>
Equipment guards and safety devices installed	<input type="checkbox"/>	<input type="checkbox"/>
Starter installed and size coordinated with motor	<input type="checkbox"/>	<input type="checkbox"/>
Motor correctly aligned	<input type="checkbox"/>	<input type="checkbox"/>
Gas Train		
Gas train Installed in accordance with NFPA, FM and IRI	<input type="checkbox"/>	<input type="checkbox"/>
Gas train checked for leaks	<input type="checkbox"/>	<input type="checkbox"/>
Gas piping installed and tested	<input type="checkbox"/>	<input type="checkbox"/>
Gas train vents are terminated per code	<input type="checkbox"/>	<input type="checkbox"/>
Gas train safety devices are operational	<input type="checkbox"/>	<input type="checkbox"/>
Drip leg provided in gas main	<input type="checkbox"/>	<input type="checkbox"/>
Gas cock valve orientation per manufacturers recommendations	<input type="checkbox"/>	<input type="checkbox"/>
Gas cock valve accessible and travels freely	<input type="checkbox"/>	<input type="checkbox"/>
Gas cock checked for leaks in closed position with the other gas train valves open	<input type="checkbox"/>	<input type="checkbox"/>
Gas meter installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Gas meter properly located in non-turbulent section of pipe	<input type="checkbox"/>	<input type="checkbox"/>
Gas meter is properly oriented	<input type="checkbox"/>	<input type="checkbox"/>
Gas meter is wired correctly	<input type="checkbox"/>	<input type="checkbox"/>
Gas meter is accessible for test and service	<input type="checkbox"/>	<input type="checkbox"/>
Gas pressure adjusted and verified within acceptable range	<input type="checkbox"/>	<input type="checkbox"/>
Confirmed gas PRV operation	<input type="checkbox"/>	<input type="checkbox"/>
Gas pressure sensor limits are appropriate for application	<input type="checkbox"/>	<input type="checkbox"/>
Hi gas pressure switch installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Hi gas pressure switch is properly wired	<input type="checkbox"/>	<input type="checkbox"/>
Low gas pressure switch installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Low gas pressure switch is properly wired	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve installed vertical with direction of flow confirmed	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve accessible and travels freely	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve checked for leaks in closed position with the other gas train valves open	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve had no visible damage	<input type="checkbox"/>	<input type="checkbox"/>
Gas control valve nameplate readings checked against application and is applied correctly	<input type="checkbox"/>	<input type="checkbox"/>
Drum relief valve setting adequate for application	<input type="checkbox"/>	<input type="checkbox"/>
Drum relief valve discharge properly piped	<input type="checkbox"/>	<input type="checkbox"/>
Stop-Check valve pressure rating applicable for duty	<input type="checkbox"/>	<input type="checkbox"/>
Stop-Check valve installed per manufacturers instructions	<input type="checkbox"/>	<input type="checkbox"/>

Installation Checks			
Check if acceptable, provide comment if unacceptable	NA		Comment
Piping			
Hydronic piping complete, including blowdown system, makeup water piping and safety reliefs	<input type="checkbox"/>	<input type="checkbox"/>	
Piping supported independently of the Boiler	<input type="checkbox"/>	<input type="checkbox"/>	
Hydronic system flushing complete and strainers cleaned	<input type="checkbox"/>	<input type="checkbox"/>	
Isolation valves and balancing valves installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping type and flow direction labeled on piping	<input type="checkbox"/>	<input type="checkbox"/>	
Chemical treatment system or plan installed	<input type="checkbox"/>	<input type="checkbox"/>	
Unions installed to allow for easy removal of control valves	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical and Controls			
Power disconnect is located within site of the unit it controls and labeled	<input type="checkbox"/>	<input type="checkbox"/>	
All electric connections tight	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Safeties installed and operational	<input type="checkbox"/>	<input type="checkbox"/>	
Starter overload breakers installed and correct size	<input type="checkbox"/>	<input type="checkbox"/>	
All control devices and wiring complete	<input type="checkbox"/>	<input type="checkbox"/>	
Control system interlocks connected and functional	<input type="checkbox"/>	<input type="checkbox"/>	
Smoke detectors in place	<input type="checkbox"/>	<input type="checkbox"/>	
Multiple boiler interlocks completed	<input type="checkbox"/>	<input type="checkbox"/>	
Flue			
Installed per manufacturers instructions	<input type="checkbox"/>	<input type="checkbox"/>	
Sloped toward boiler	<input type="checkbox"/>	<input type="checkbox"/>	
Clearance to combustibles per code	<input type="checkbox"/>	<input type="checkbox"/>	
Protection in place to prevent burning hazard	<input type="checkbox"/>	<input type="checkbox"/>	
Discharge is protected from rain and blockage	<input type="checkbox"/>	<input type="checkbox"/>	
Provisions in place for expansion compensation	<input type="checkbox"/>	<input type="checkbox"/>	
Discharge is located to preclude re-entrainment back into the building	<input type="checkbox"/>	<input type="checkbox"/>	
Draft checked and meets minimum requirements of boiler manufacturer	<input type="checkbox"/>	<input type="checkbox"/>	
Low Water Cutoff			
Installed per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>	
Wire terminations checked and correct	<input type="checkbox"/>	<input type="checkbox"/>	
Sensors and Gages			
Temperature, pressure and flow gages and sensors installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping gages, BAS and associated panel temperature and pressure readouts match.	<input type="checkbox"/>	<input type="checkbox"/>	
TAB			
Installation of system and balancing devices allowed balancing to be completed following specified NEBB or AABC procedures and contract documents	<input type="checkbox"/>	<input type="checkbox"/>	

Summary of issues:

System	Description

Recommendations:

System	Description

Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	Low Pressure packaged Boiler System	Spec. #:	23 52 00	Nova Project #:	N1120

Customer Training Attendance

Date: _____

Training on: Low Pressure packaged Boiler System

Demonstrated By: _____ Firm: _____

In accordance with specifications (section(s) and brief description).

Provide 8 hrs. on site to demonstrate operation and maintenance.

ATTENDEES

Name	Signature	Representing

Comments:

Job Name:	Sample Building	Date:	1-Apr-09	Project #:	1111
Spec. Name:	HVAC Fans	Spec. #:	23 34 00	Nova Project #:	N1120

Air Handling Unit #1 Checklist

Components Included					
Supply Fan	<input type="checkbox"/>	Economizer	<input type="checkbox"/>	Cooling Coil	<input type="checkbox"/>
Return Fan	<input type="checkbox"/>	Air Blender	<input type="checkbox"/>	Pre-Heat Coil	<input type="checkbox"/>
Exhaust / Relief Fan	<input type="checkbox"/>	Filter(s)	<input type="checkbox"/>	Heating Coil	<input type="checkbox"/>
VFD(s)	<input type="checkbox"/>	Humidifier	<input type="checkbox"/>	Other	<input type="checkbox"/>
Associated Checklists					
Chilled Water Pump	<input type="checkbox"/>	Heating Hot Water Pump	<input type="checkbox"/>	BAS	<input type="checkbox"/>
Chilled Water Piping	<input type="checkbox"/>	Heating Hot Water Piping	<input type="checkbox"/>	Other	<input type="checkbox"/>
Steam Piping	<input type="checkbox"/>	Condensate Piping	<input type="checkbox"/>	Other	<input type="checkbox"/>
Comments:					

Requested documentation submitted	Rec'd	Comments
Manufacturer's cut sheets	<input type="checkbox"/>	
Performance data (fan curves, coil data, etc.)	<input type="checkbox"/>	
Installation and startup manual and plan	<input type="checkbox"/>	
O&M manuals	<input type="checkbox"/>	
Factory test results	<input type="checkbox"/>	
Sequences and control strategies	<input type="checkbox"/>	
Warranty Certificate	<input type="checkbox"/>	
Comments:		

Installation Checks			
Check if acceptable, provide comment if unacceptable	NA	Comment	
General			
Cabinet and general installation	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent labels affixed, including for fans	<input type="checkbox"/>	<input type="checkbox"/>	
Casing condition good: no dents, leaks, door gaskets installed	<input type="checkbox"/>	<input type="checkbox"/>	
Access doors close tightly - no leaks	<input type="checkbox"/>	<input type="checkbox"/>	
Connection between duct and unit tight and in good condition	<input type="checkbox"/>	<input type="checkbox"/>	
Vibration isolation equipment installed & released from shipping locks	<input type="checkbox"/>	<input type="checkbox"/>	
Maintenance access acceptable for unit and components	<input type="checkbox"/>	<input type="checkbox"/>	
Sound attenuation installed	<input type="checkbox"/>	<input type="checkbox"/>	
Thermal insulation properly installed and according to specification	<input type="checkbox"/>	<input type="checkbox"/>	
Instrumentation installed according to specification (thermometers, pressure gages, flow meters, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	
Clean up of equipment completed per contract documents	<input type="checkbox"/>	<input type="checkbox"/>	
Filters installed and replacement type and efficiency permanently affixed to housing--construction filters removed	<input type="checkbox"/>	<input type="checkbox"/>	
Valves, Piping and Coils			
Pipe fittings complete and pipes properly supported	<input type="checkbox"/>	<input type="checkbox"/>	
Pipes properly labeled	<input type="checkbox"/>	<input type="checkbox"/>	
Pipes properly insulated	<input type="checkbox"/>	<input type="checkbox"/>	
Strainers in place and clean, blowdown installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping system properly flushed	<input type="checkbox"/>	<input type="checkbox"/>	
No leaking apparent around fittings	<input type="checkbox"/>	<input type="checkbox"/>	
All coils are clean and fins are in good condition	<input type="checkbox"/>	<input type="checkbox"/>	
All condensate drain pans clean and slope to drain, per spec	<input type="checkbox"/>	<input type="checkbox"/>	
Valves properly labeled	<input type="checkbox"/>	<input type="checkbox"/>	
Valves installed in proper direction	<input type="checkbox"/>	<input type="checkbox"/>	
OSAT, MAT, SAT, RAT, chilled water supply sensors properly located and secure (related OSAT sensor shielded)	<input type="checkbox"/>	<input type="checkbox"/>	
Test plugs (P/T) and isolation valves installed per drawings	<input type="checkbox"/>	<input type="checkbox"/>	
Fans and Dampers			
Supply fan and motor alignment correct	<input type="checkbox"/>	<input type="checkbox"/>	
Supply fan belt tension and condition good	<input type="checkbox"/>	<input type="checkbox"/>	
Supply fan protective shrouds for belts in place and secure	<input type="checkbox"/>	<input type="checkbox"/>	
Supply fan area clean	<input type="checkbox"/>	<input type="checkbox"/>	
Supply fan and motor properly lubricated	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan and motor aligned	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan belt tension & condition good	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan protective shrouds for belts in place and secure	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan area clean	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan and motor lube lines installed and lubed	<input type="checkbox"/>	<input type="checkbox"/>	
Filters clean and tight fitting	<input type="checkbox"/>	<input type="checkbox"/>	
Filter pressure differential measuring device installed and functional (magnehelic, inclined manometer, etc.)	<input type="checkbox"/>	<input type="checkbox"/>	
Smoke and fire dampers installed properly per contract docs (proper location, access doors, appropriate ratings verified)	<input type="checkbox"/>	<input type="checkbox"/>	
All dampers close tightly	<input type="checkbox"/>	<input type="checkbox"/>	
All damper actuators installed	<input type="checkbox"/>	<input type="checkbox"/>	

Installation Checks			
Check if acceptable, provide comment if unacceptable	NA	Comment	
Ducts			
Sound attenuators installed	<input type="checkbox"/>	<input type="checkbox"/>	
Duct joint sealant properly installed	<input type="checkbox"/>	<input type="checkbox"/>	
No apparent severe duct restrictions	<input type="checkbox"/>	<input type="checkbox"/>	
Turning vanes in square elbows as per drawings	<input type="checkbox"/>	<input type="checkbox"/>	
OSA intakes located away from pollutant sources & exhaust outlets	<input type="checkbox"/>	<input type="checkbox"/>	
Pressure leakage tests completed	<input type="checkbox"/>	<input type="checkbox"/>	
Branch duct control dampers operable	<input type="checkbox"/>	<input type="checkbox"/>	
Ducts cleaned as per specifications	<input type="checkbox"/>	<input type="checkbox"/>	
Balancing dampers installed as per drawings and TAB's site visit	<input type="checkbox"/>	<input type="checkbox"/>	
Electrical and Controls			
Power disconnects located within site of the unit it controls and labeled	<input type="checkbox"/>	<input type="checkbox"/>	
All electric connections tight	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Safeties installed and operational	<input type="checkbox"/>	<input type="checkbox"/>	
Starter overload breakers installed and correct size	<input type="checkbox"/>	<input type="checkbox"/>	
All control devices and wiring complete	<input type="checkbox"/>	<input type="checkbox"/>	
Control system interlocks connected and functional	<input type="checkbox"/>	<input type="checkbox"/>	
Smoke detectors in place	<input type="checkbox"/>	<input type="checkbox"/>	
VFD			
Installation per manufacturer's requirements and start up instructions completed	<input type="checkbox"/>	<input type="checkbox"/>	
Drive location not subject to excessive moisture or dirt	<input type="checkbox"/>	<input type="checkbox"/>	
Drive location not subject to excessive temperatures	<input type="checkbox"/>	<input type="checkbox"/>	
Appropriate Volts vs. Hz curve is being used	<input type="checkbox"/>	<input type="checkbox"/>	
Drive size matches motor size	<input type="checkbox"/>	<input type="checkbox"/>	
Drive mounted on house keeping pad (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	
Cooling air flow path clean and unobstructed	<input type="checkbox"/>	<input type="checkbox"/>	
Permanent label affixed and UL stamp approved	<input type="checkbox"/>	<input type="checkbox"/>	
VFD interlocked to control system	<input type="checkbox"/>	<input type="checkbox"/>	
Unit is programmed with full written programming record on site	<input type="checkbox"/>	<input type="checkbox"/>	
Accel time set to _____ and Decel time set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Operation checked in HAND, OFF, and AUTO. As applicable operation also checked in BYPASS	<input type="checkbox"/>	<input type="checkbox"/>	
Where applicable, ensure safeties are active in all modes	<input type="checkbox"/>	<input type="checkbox"/>	
Coordinated with BAS for all interface ranges and signal isolation	<input type="checkbox"/>	<input type="checkbox"/>	
Restart on Power Failure parameter set to auto	<input type="checkbox"/>	<input type="checkbox"/>	
VFD powered (wired to controlled equipment)	<input type="checkbox"/>	<input type="checkbox"/>	
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>	
Drive min and max speed set to _____ Hz min and 60 Hz max	<input type="checkbox"/>	<input type="checkbox"/>	
Security settings set per Owner direction and Password documented for Owner	<input type="checkbox"/>	<input type="checkbox"/>	
Drive response to loss of signal set to _____	<input type="checkbox"/>	<input type="checkbox"/>	
Output pulse resolution set to _____ MHz. (This is coordinated with the application to minimize audible noise and coordinated with driven bearing allowances.)	<input type="checkbox"/>	<input type="checkbox"/>	
Checked the input voltage with drive disconnected	<input type="checkbox"/>	<input type="checkbox"/>	
Input of motor FLA represents 100% to 105% of motor FLA rating	<input type="checkbox"/>	<input type="checkbox"/>	

Installation Checks			
Check if acceptable, provide comment if unacceptable		NA	Comment
Upper frequency limit set at 100%, unless explained otherwise	<input type="checkbox"/>	<input type="checkbox"/>	
Sensors and Gages			
Temperature, pressure and flow gages and sensors installed	<input type="checkbox"/>	<input type="checkbox"/>	
Piping gages, BAS and associated panel temperature and pressure readouts match.	<input type="checkbox"/>	<input type="checkbox"/>	
TAB			
Installation of system and balancing devices allowed balancing to be completed following specified NEBB or AABC procedures and contract documents	<input type="checkbox"/>	<input type="checkbox"/>	

Operational Checks			
Check if acceptable, provide comment if unacceptable		NA	Comments
Supply fan rotation correct (If VFD, check rotation in bypass and VFD Inverter mode)	<input type="checkbox"/>	<input type="checkbox"/>	
Return/exhaust fan rotation correct	<input type="checkbox"/>	<input type="checkbox"/>	
Return /exhaust fan acceptable noise & vibration	<input type="checkbox"/>	<input type="checkbox"/>	
Supply fan has no unusual noise or vibration	<input type="checkbox"/>	<input type="checkbox"/>	
Inlet vanes aligned in housing, actuator spanned, modulate smoothly and proportional to input signal and EMS readout	<input type="checkbox"/>	<input type="checkbox"/>	
All dampers (OSA, RA, EA, etc.) stroke fully without binding and spans calibrated and BAS reading site verified	<input type="checkbox"/>	<input type="checkbox"/>	
Valves stroke fully and easily and spanning is calibrated	<input type="checkbox"/>	<input type="checkbox"/>	
Valves verified to not be leaking through coils when closed at normal operating pressure	<input type="checkbox"/>	<input type="checkbox"/>	
Specified point-to-point checks have been completed and documentation record submitted for this system	<input type="checkbox"/>	<input type="checkbox"/>	
Comments:			

Summary of issues:

System	Description

Recommendations:

System	Description

Witnessed by:

Name	Company	Date

Job Name:	Sample Building	Date:	30-Mar-09	Project #:	1111
Spec. Name:	23 81 24 Ductless Split Air Conditioning Units	Spec. #:	23 37 20	Nova Project #:	N1120

Insert Ductless Split Air Conditioning Unit manufacturer start-up reports here.

Job Name:	Sample Building	Date:	2-Apr-09	Project #:	1111
Spec. Name:	Common Work Results Electrical	Spec. #:	26 05 00	Nova Project #:	N1120

Insert Reports Here

3.6 FIELD QUALITY CONTROL

.1 Load Balance:

. 3 Provide upon completion of work, load balance report as directed in PART 1 – SUBMITTALS...

. 2 Conduct following tests: *All per spec including:*

. 6 Insulation resistance testing:

.1 Megger circuits, feeders and equipment up to 350 V with a 500 V instrument.

. 2 Megger 350-600 V circuits, feeders and equipment with a 1000 V instrument.

. 3 Check resistance to ground before energizing.

.3 Carry out tests in presence of Engineer.

Job Name:	Sample Building	Date:	2-Apr-09	Project #:	1111
Spec. Name:	Grounding - Secondary	Spec. #:	26 05 28	Nova Project #:	N1121

Insert Reports Here

3.3 FIELD QUALITY CONTROL

- .1 Perform tests in accordance with Section 26 05 00 - Common Work Results - Electrical.
- .2 Perform ground continuity and resistance tests using method appropriate to site conditions and to approval of Engineer and local authority having jurisdiction over installation.
- . 3 Perform tests before energizing electrical system.

Job Name:	Sample Building	Date:	2-Apr-09	Project #:	1111
Spec. Name:	Liquid Filled, Medium Voltage Transformers	Spec. #:	26 12 13	Nova Project #:	N1120

Insert Reports Here

1.3 Source Quality

- .1 Control Submit type production test certificates to Engineer.

3.2 Field Quality Control

- .1 Perform tests in accordance with Section 26 05 00 - Common Work Results - Electrical.
- .2 Carry out following **insulation tests** using megger with 20,000megohm scale and resulting insulation resistance corrected to base of 20°C.
 - . 1 High voltage to ground with secondary grounded for duration of test.
 - . 2 Low voltage to ground with primary grounded for duration of test.
 - . 3 High to low voltage.
- .11 Carry out visual mechanical and electrical tests in accordance with Section 01 91 00 Commissioning.
- .12 Operate 2500 / 3333 kVA transformers without load for period of 3 days prior to connecting the secondary load.

Job Name:	Sample Building	Date:	2-Apr-09	Project #:	1111
Spec. Name:	Control Devices	Spec. #:	26 29 03	Nova Project #:	N1120

EF # Controls Checklist

Sequence of Operations Verification

3.3 Sequence of Operation	EF-34	EF-35	EF-36	Comments
.1 High temperature reached .1 Supply damper opens. .2 Exhaust damper opens. .3 Exhaust fan starts.				
.2 Set point reached .1 Exhaust fan stops. .2 Exhaust damper closes. .3 Supply damper closes.				
3 Sprinkler head actuated. .1 Pneumatic pressure lost shutting off the fan and closing dampers.				

Summary of issues:

System	Description

Recommendations:

System	Description

Witnessed by:

Name	Company	Date

Job Name:	L'esplanade Laurier Transformer Replacement	Date:	2-Apr-09	Project #:	476751
Spec. Name:	Multiplex Fire Alarm and voice Communication Syste	Spec. #:	28 31 03	Nova Project #:	N1121

Insert Reports Here

1.3 Quality Assurance

- .1 Inspection tests to conform to: CAN/ULC-S536.
- .2 Submit inspection report to Engineer.

3.2 Field Quality Control

- . 1 Perform tests in accordance with Section 26 05 00 - Common Work Results – Electrical and to CAN/ULC-S537.
 - . 2 Fire alarm system:
 - .1 Test such device and alarm circuit to ensure manual stations, thermal and smoke detectors transmit alarm to control panel.
 - . 2 Simulate grounds and breaks on alarm and signaling circuits to ensure proper operation.
- of system.